



HAWAIIAN HOMES COMMISSION, DEPARTMENT OF HAWAIIAN HOME LANDS

# KAUAI ISLAND Project Updates


#### LAND DEVELOPMENT DIVISION

Item E-2 For Information Only August 15, 2022



#### DHHL – USDA RD

Anahola Farm Lots Water System Improvements





#### DHHL CONTRIBUTION AND FUNDS AWARDED BY USDA RD

(Accepted by HHC, Nov. 2018)

#### **USDA 2016 FUNDING PACKAGE**

DHHL CONTRIBUTION \$3,770,723

USDA GRANT \$3,055,137

SUBTOTAL \$6,825,860

#### **USDA 2018 FUNDING PACKAGE ADDS:**

USDA LOAN \$4,100,000

USDA GRANT \$1,999,946

SUBTOTAL \$6,099,946

GRAND TOTAL

\$12,955,806



# ANAHOLA FARM LOTS WATER SYSTEM IMPROVEMENTS

#### Phase 1:

Kaiwa Construction: \$3,377,709

- Replacement of transmission and distribution lines
- Improvement of pressure in mauka and makai lots
- Install smart meters, new backflow preventers
- Upgrades to fire protection; new hydrants

Construction commencement: Feb. 2020

Substantial Completion: July 2021

Expenditure to Date: \$3,100,000



# ANAHOLA FARM LOTS WATER SYSTEM IMPROVEMENTS

#### Phase 2:

Kiewit Infrastructure West Co.: \$ 6,692,786

- Construct 100,000 gallon temporary steel bolted water tank
- Demolish 500,000 gallon steel water tank
- Install new 440,000 gallon concrete water tank
- Construct pump station upgrades and install new submersible pump
- Construct new upper level distribution line and booster pump to increase pressure near tank


Construction commencement: Dec. 2020

Est. Completion Phase 2: Oct. 2022

Expenditure to date: \$ 6,100,000




#### ANAHOLA FARM LOTS WATER SYSTEM






#### Anahola Dam & Reservoir Improvements






#### Assessment of Dams for Anahola Kuleana Lot Settlement Plan






#### ANAHOLA KULEANA LOT SETTLEMENT






#### PI'ILANI MAI KE KAI






#### Lot Assessment, Preparation for Award & Offerings in Progress






#### HANAPEPE MASTERPLAN AND ENVIRONMENTAL ASSESSMENT



Legislative
Appropriation:
\$1,000,000 (Planning &
Design)
Masterplan & EA
completed.


Phase 2: 82 new residential lots.

Construction estimate: \$20,000,000.






#### Hanapepe Residential Phase 2






### ANAHOLA CESSPOOL INVESTIGATION

• Act 132, SLH 2018 requires upgrade, conversion, or sewer connection of all cesspools by 2050, unless exempted. DHHL implementing groundtruthing cesspool inventory data, statewide. Surveyors, including drone overflight will be deployed in October 2020.





## KEKAHA CESSPOOL INVESTIGATION





### Mahalo



DEPARTMENT OF HAWAIIAN HOME LANDS

www.dhhl.hawaii.gov